



**NFI and Emergency Shelter
DISTRIBUTION REPORT/Shelter Construction**

Report Date: 11 th of June, 2017	Shelter construction Date(s): 30 th of May 2017 to 6 th of June 2017
Pipeline Request Reference <i>(if the distributed items comes from pipeline)</i>	Wau-IOM-Wau-R-0707 Wau-IOM-Wau-R-0709 Wau-IOM-Wau-R-0710

Distribution Location Information

State*	Western Bahr El Ghazal
County*	Wau
Payam*	Wau North
Exact location/Boma*	POCAA
GPS Coordinates	
Site/settlement Type*	PoCAA <input checked="" type="checkbox"/> Collective Centres <input type="checkbox"/> Others (specify) _____ <input type="checkbox"/>
Displacement Type*	Conflict affected <input type="checkbox"/> Disaster affected <input type="checkbox"/> Other (Specify) _____ <input type="checkbox"/>

Distribution Team Details

Name	Agency	Title	Contact (email, mobile, sat-phone)
Naima Tahir	IOM	S-NFI Operations Officer	ntahir@iom.int
Agnes Duku	IOM	S-NFI Field Assistant.	aduku@iom.int

Beneficiary Numbers: Breakdown by Population and Support Type
(please provide ONLY actual data collected from the distribution list, not estimations)

NON-FOOD ITEMS (NFI)

Population Type*:	New IDPs <input type="checkbox"/> _100_%, Protracted IDPs <input type="checkbox"/> _%, Returnees <input type="checkbox"/> _%, Host Communities <input type="checkbox"/> _%, Others (specify) _____ <input type="checkbox"/> _%
--------------------------	---

HOUSEHOLDS	INDIVIDUALS								Vulnerability (total)
	TOTAL		0 – 18 years		19 – 59 years		60 + years		
	M	F	M	F	M	F	M	F	

EMERGENCY SHELTER

Population Type*:	New IDPs <input type="checkbox"/> _%, Protracted IDPs <input checked="" type="checkbox"/> 100%, Returnees <input type="checkbox"/> _%, Host Communities <input type="checkbox"/> _%, Others (specify) _____ <input type="checkbox"/> _%
--------------------------	--

HOUSEHOLDS	INDIVIDUALS								Vulnerability (total)
	TOTAL		0 – 18 years		19 – 59 years		60 + years		
	M	F	M	F	M	F	M	F	
429									

Beneficiary Numbers: Breakdown by Location
If the distribution took place in multiple locations and/or the beneficiaries had multiple places of origin, please complete this table indicating the number of beneficiaries per location and/or place of origin.



Payam	Boma	Households	Individuals		
			Total	2,182	
Wau north	POC AA	429	Total Female		
			Total Male		
Stock Distributed					
Procuring organization and warehouse from which stock was sourced					
Quantity of materials used in the shelter construction.	Items	Quantity	Unit		
	Wooden Poles (4m)	308	Pcs		
	Wooden Poles (3m)	168	Pcs		
	Bamboos	280	Bundles		
	Plastic Sheets	280	Pcs		
	Rubber Ropes	56	Bundles		
	Nylon rope	58	Roll		
	Nails 4"	14	Kg		
	Nails 3"	42	Kg		
	Nails 2 1/2"	28	Kg		
	Nails 1 1/2"	28	Kg		
Type of Item	Brand/Manufacturer	Style/Versio n #	Size	Colour	Other
Bamboo	Locally procured		3m	Brown	
Wooden Poles	Locally procured		2m and 3 m	Brown	
Plastic sheet (4x6m)	IOM Pipeline Standard		4m*6m	White	
Rubber Rope	Locally procured		Bundles		
Nylon rope	Locally procured		100m		
Nails	Locally procured		1 ½ inch, 2½ inch, 3 inch		
Summary of Distribution					
<ul style="list-style-type: none"> - Where was the distribution held and how was it organised? -What and how were beneficiaries informed? - How was equal access ensured for men, women, girls and boys? - How was order maintained during the distribution? 					
<p>The shelter/NFI team in Wau conducted the construction of the communal shelters in the PoCAA, Zone A. The communal shelters will be accommodating the protracted IDPs during the rehabilitation of Zone A. In coordination with camp management the team identified three locations to construct 28 communal shelters (15m*5m). 24 communal shelters were built in the contingency area of Zone A, 2 communal shelters were built in Child War Canada compound and 2 others at the western gate of the PoCAA at the edge of Zone B. The emergency communal shelter design was used with minimum materials as these shelters will be temporary (only used during the relocation). The total number of shelter constructed is shown in the below table:</p>					



Date	# of Shelter Constructed	Location/Site	PLR	# of HH	# of Individuals
30 th of May to 1 st of June	21 (15x5m)	Contingency area	IOM-WAU-R-0707	362	1648
2 nd of June	3 (18x5m)	Contingency area (rehabilitation of 3 UNICEF schools structures)	IOM-WAU-R-0707		
3 rd of June	2 (15x5m)	Western Gate	IOM-WAU-R-0709	33	136
6 th of June	2 (12x5m)	War Child Canada compound	IOM-WAU-R-0710	34	131
Total	28			429	1,915

Camp management was responsible for relocating the IDPs to the temporary shelters and communicated the relocation process with beneficiaries through community mobilization. To ensure that all the target people were relocated to the new shelters, camp management distributed tokens to each household in early morning and then relocated the identified people.

What actors were involved in the decision-making regarding the distribution process?

-Explain what role the following people had in the process: local authorities, partners, humanitarian officers, volunteers, beneficiaries, etc.

IOM Shelter/NFI team managed the shelter construction throughout hiring casual labours from the PoCAA community, mobilizing the materials and handing over the shelters to camp management.

In order to facilitate the relocation process, camp management distributed tokens in early morning to all households to be relocated to the new communal shelters according to their family size to ensure similar number of beneficiaries in each shelter.

Community leaders were involved in the relocation process and present on site during the relocation process to talk to people and solve challenges/problems raised by the IDPs.

Changes from assessment recommendations

-If there were any changes to the original plan, please explain what changes occurred and why they were necessary.

The shelter need assessment conducted on the 24 May 2017 indicated two areas to construct around 25 communal shelters. However, the demarcation activity identified space for three more shelters to be constructed. The shelter/NFI team requested some additional materials from the pipeline for the shelter construction.

Targeting criteria

-Who finally received and why? Did the group to be targeted change in any way between the initial assessment and those who received on distribution day?



The protracted IDPs based in PoCAA Zone A have been targeted block by block (group of between 1,500 and 2,000 individuals) to be accommodated in these temporary communal shelters during the rehabilitation process of their block. After completion of the rehabilitation of each block, including the communal shelters construction, these beneficiaries will be relocated to newly constructed permanent communal shelters.

Challenges and lessons learned

-Did you face any major challenges, and/or learn any useful lessons?

Lack of space was challenging and shelter/NFI team utilized most of the available space to construct the shelters as requested by camp management.

Recommended next steps

-Should any further action be taken in the area by the Shelter and NFI Cluster, or other actors?

No further recommendation.

Anecdotes, Stories, Photos

-Please share any interesting or illustrative stories of people’s experiences, responses, and needs; and photos



New communal shelters – War Child Canada compound – PoCAA – Zone B

Please submit to IOM Juba (cc your Shelter and NFI Cluster State Focal Point)

Thank you!